COMPLETION REPORT

1	Name of the work	Improvements to Vinayaka Layout & Medharahalli Govt School Back Side area, in Ward No. 12, in Shettyhalli Sub- Division..
2	Sanctioned Estimate No. & Date	no. AC/D2/AA/ 883/13-14, dt: 4/3/14 no. CE/D2/15/53/13-14, dt: 28/5/14.
3	Head of Account which is chargeable	P-Code: 2654. 0012 - 14 - 000042
4	Instrument Order NO. & Date	EE/DD/WO/98/2013-14 dt: 27/06/2014
5	Name Of Contractor	M/s. KRIDL
6 a	Time Stipulated for Completion of work	90 days
b	Delay in Exculpation of Work	—
7	Measurement recorded in	MB: 3418/14-15 Pg: 341710/1 to 341717/1
8	Check Measurement of the Asst	MB 3418/2014-15 Page 341710/1 to 341717/1
9	Name of the office/official in charge of the work	—
10	a) Asst. Eng/junior Eng	Ravi. N.K.
	b) Asst. Exe Engineer	B.L. Jayalingappa.

Sanctioned Estimate Amout	Amout Claims As per Actually Vide As per bills	Excess	Savings
4700000=00	4690876=00	—	9124.00

1) Certified that the above work has been completed within the stipulated time noted in the
2) Certified that the contractor has delayed and completed the work for which necessary fine recovered
3) Certified that the above work has been executed by the contractor satisfactory in

Ravi. N.K. 28/5/15

ASSISTANT ENGINEER.

ASSIATANT EXECUTIVE ENGINEER